

Order for the service* of Start-up of DATA-S System

Effective as of 01.10.2010

Ordering Party:

Name of the company:.....
Address:.....
NIP taxpayer number:.....
Responsible person :.....
Contact telephone:.....
Name of the facility:.....
Address of the facility:.....
Serial number of the control unit.....

The company declares that the below conditions are fulfilled and thereby the facility will be prepared to receive TM Technologie sp. z o.o service personnel for start-up of the DATA-S monitoring system on[date]..... at[hour].....

CONDITIONS

1. Emergency and evacuation fittings comprising DATA-S emergency power supply sets have been mounted and correctly connected in the facility (the LEDs should glow).
2. Plans with the arrangement of emergency lighting fittings (with addresses) installed in the facility shall be made available.
3. The bus TM-bus has been correctly connected to all emergency fittings located in the facility (no short-circuits and discontinuities).
4. Provision of continuous power supply of the devices before (minimum 24 hours before the arrival of the service personnel) and during the servicing.
5. No doubled addresses of emergency and evacuation fittings on one line of TM-bus.
6. During the visit of the TM Technologie sp. z.o.o. service personnel, the company shall provide a free-of-charge support from the employees responsible for the mounting of emergency lighting fittings and personnel responsible for the electrical system in the building.
7. Written appointment, and assurance of a permanent contact / presence before, during and after completion of the servicing works with a person authorized to submit, on behalf of ordering party, binding statements and to accept reports and protocols.
8. An unlimited access to all rooms where components of the system (signal amplifiers, emergency fittings, evacuation fittings, control unit of the system) are located shall be given.
9. Free-of-charge provision of the equipment required for work at heights.

When the actual state in the facility is not compliant with the above conditions , thereby the Ordering Party fails to fulfil the obligations resulting from device operation manuals and Supplier's warranty conditions regarding the start-up of the DATA-S monitoring system, TM Technologie sp. z o.o. reserves the right to charge the Ordering Party with the costs related to rectification of any defects that prevent the system from starting up, according to the applicable price scale.

The scope of work included in the start-up service:

1. Connection of the communications bus TM-bus to the signal splitter and signal amplifiers (C-Bridge, L-Repeater)
2. Connection of power cables to the splitters and signal amplifiers (to lead them to the devices in a manner allowing them to connect is within the electro-fitter's responsibility)
3. Searching of fittings, establishment of groups, adding the fittings to the groups, refreshing parameters, carrying out of a B1 test (60 minutes), setting automatic tasks, generating and printing of a report.
4. Carrying out of a training on operation of the control unit controlling the system, on the date of the start-up (expected time of the training 1h)
5. Drawing out of a Protocol of the Start-Up of the Emergency and Evacuation Lighting Monitoring System

NOTE !!!

The removal of discontinuities and short-circuits in the communications bus TM- bus shall be payable according to the applicable TM Technologie Sp. z o.o. 's price scale

.....
Date

.....
Stamp and signature of Ordering Party

*THE SERVICE PAYABLE ACCORDING TO THE APPLICABLE TM TECHNOLOGIE SP. Z O.O.'S PRICE SCALE

** The above order is required to be signed and sent 14 days before the planned arrival of technicians (in special circumstances, this term may be extended).

*** Departures of the technicians to facilities are being carried out from Monday to Friday within the hours 8.00 to 17.00, except for Saturdays and holidays and public holidays; and the first day of week next after the days excluded pursuant to the above provision shall be deemed a day of commencement of the works

**** The system start-up service is performed within directly consecutive days.

*****Due to the H&S regulations and safety at electrical work, the servicing is performed always by 2 employees

*****The responsible person appointed by Ordering Party should be present in the facility through the entire servicing - his/her absence shall be deemed an acceptance of the protocols and costs of the servicing.

